


Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Rt 30/130 Collingswood/Pennsauken - PD Submission</b>		784	784	03-Feb-11	26-Feb-14																						
<b>Milestones</b>		784	784	03-Feb-11	26-Feb-14																						
M100	Advertisement Date	0	0	03-Feb-11			◆																				
M200	Bid Date	0	0	03-Mar-11		A100	◆																				
M300	Award Date	0	0	06-Apr-11		A200	◆																				
M500	Construction Start Date	0	0	05-May-11		A300	◆																				
M600	Stage 1 Phase A Complete	0	0		14-Jul-11	C1055, C1025	◆																				
M610	Stage 1 Phase B Complete	0	0		11-Aug-11	C1160, C1150	◆																				
M620	Stage 1 Phase C Complete	0	0		25-Aug-11	C1230	◆																				
M630	Stage 2 Phase A Complete	0	0		07-Nov-11	C2145, C2130	◆																				
M640	Stage 2 Phase B Complete	0	0		25-Apr-12	C2590, C2591, C2592	◆																				
M650	Stage 2 Phase C Complete	0	0		25-May-12	C2700	◆																				
M660	Stage 2 Phase D Complete	0	0		14-Jun-12	C2405, C2290, C2850	◆																				
M670	Stage 3 Complete	0	0		26-Oct-12	C3045, C3565, C3710	◆																				
M680	Stage 4 Phase A Complete	0	0		26-Apr-13	C4010, C4040, C4085, C4090, C4265, C4410	◆																				
M690	Stage 4 Phase B Complete	0	0		27-Sep-13	C4555, C4565, C4835, C4710	◆																				
M700	Stage 5 Phase A Complete	0	0		31-Oct-13	C5055, C5035, C5015, C5025	◆																				
M710	Stage 5 Phase B Complete	0	0		29-Nov-13	C5730	◆																				
M900	Substantial Completion	0	0		29-Nov-13	M710	◆																				
M950	Completion	0	0		26-Feb-14	F9000	◆																				
<b>Construction</b>		784	784	03-Feb-11	26-Feb-14																						
<b>Administrative</b>		64	64	03-Feb-11	04-May-11																						
A100	Timeframe between Advertisement and Bid	19	19	03-Feb-11	02-Mar-11	M100	■																				
A200	Timeframe Between Bid and Award	24	24	03-Mar-11	05-Apr-11	M200	■																				
A300	Timeframe Between Award and Construction	21	21	06-Apr-11	04-May-11	M300	■																				
<b>Stage 1</b>		80	80	05-May-11	25-Aug-11																						
<b>Stage 1A</b>		50	50	05-May-11	14-Jul-11																						
C1000	Mobilization	20	20	05-May-11	01-Jun-11	M500, PS100	■																				
C1005	Clearing Site	5	5	02-Jun-11	08-Jun-11	C1000	■																				
C1010	Maintenance of Traffic	2	2	09-Jun-11	10-Jun-11	C1005	■																				
C1015	Install Erosion Control Devices	5	5	09-Jun-11	15-Jun-11	C1005	■																				
C1030	Roadway Excavation	1	1	16-Jun-11	16-Jun-11	C1015, C1010	■																				
C1020	Temp Signal North Park Drive	20	20	16-Jun-11	14-Jul-11	C1015	■																				
C1025	Temp Signal South Park Drive	20	20	16-Jun-11	14-Jul-11	C1020	■																				
C1035	DGA, 6"	2	2	17-Jun-11	20-Jun-11	C1030	■																				
C1040	HMA Base Course	1	1	21-Jun-11	21-Jun-11	C1035	■																				
C1045	HMA Intermediate Course	1	1	21-Jun-11	21-Jun-11	C1040	■																				
C1050	HMA Surface Course	1	1	21-Jun-11	21-Jun-11	C1045	■																				
C1055	Temp Utility Poles	1	1	22-Jun-11	22-Jun-11	C1050	■																				
<b>Stage 1B</b>		20	20	15-Jul-11	11-Aug-11																						
C1100	Demolish Building	5	5	15-Jul-11	21-Jul-11	M600	■																				
C1125	ITS	5	5	15-Jul-11	21-Jul-11	C1100	■																				
C1105	Excavation for Basin	1	1	22-Jul-11	22-Jul-11	C1100, C1125	■																				
C1110	Inlet & Outlet less than 36"	1	1	25-Jul-11	25-Jul-11	C1105	■																				
C1130	Temp Sidewalk/Trail	1	1	25-Jul-11	25-Jul-11	C1105	■																				
C1140	Temp Sidewalk	2	2	26-Jul-11	27-Jul-11	C1130	■																				
C1115	Water Chamber #1	5	5	26-Jul-11	01-Aug-11	C1110	■																				
C1145	Temp Guide Rail	1	1	28-Jul-11	28-Jul-11	C1140	■																				
C1155	Temp Utility Pole	2	2	28-Jul-11	29-Jul-11	C1140	■																				
C1160	Foundation for Overhead Structure	5	5	01-Aug-11	05-Aug-11	C1155, C1140	■																				

START: 03-Feb-11	FINISH: 26-Feb-14
DATA: 03-Feb-11	RUN: 18-Feb-09

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

New Jersey Department of Transportation  
Route 30/130 Collingswood/Pennsauken (Phase B)  
  
Contract No. 003009010  
PD CONSTRUCTION SCHEDULE



Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
C1120	Outlet System	2	2	02-Aug-11	03-Aug-11	C1115																					
C1135	Water Chamber #2	5	5	04-Aug-11	10-Aug-11	C1120, C1130																					
C1150	Demolish Building	1	1	11-Aug-11	11-Aug-11	C1135, C1145																					
<b>Stage 1C</b>		<b>10</b>	<b>10</b>	<b>12-Aug-11</b>	<b>25-Aug-11</b>																						
C1200	Maintenance of Traffic	2	2	12-Aug-11	15-Aug-11	M610																					
C1205	Install Erosion Control Devices	1	1	16-Aug-11	16-Aug-11	C1200																					
C1210	Remove Median Barrier/Guide Rail	3	3	17-Aug-11	19-Aug-11	C1205																					
C1215	Haddon Ave Bridge - Remove Guide Rail	2	2	22-Aug-11	23-Aug-11	C1210																					
C1220	Cooper River Bridge - Remove Guide Rail	2	2	22-Aug-11	23-Aug-11	C1210																					
C1225	Reset Grates & Manholes	2	2	24-Aug-11	25-Aug-11	C1220																					
C1230	HMA Intermediate, 6"	2	2	24-Aug-11	25-Aug-11	C1225, C1220, C1215																					
<b>Stage 2</b>		<b>206</b>	<b>206</b>	<b>26-Aug-11</b>	<b>14-Jun-12</b>																						
<b>Stage 2A</b>		<b>141</b>	<b>141</b>	<b>26-Aug-11</b>	<b>15-Mar-12</b>																						
C2000	Maintenance of Traffic	3	3	26-Aug-11	30-Aug-11	M620																					
C2005	Install Erosion Control Devices	1	1	31-Aug-11	31-Aug-11	C2000																					
C2010	Roadway Excavation	1	1	01-Sep-11	01-Sep-11	C2005																					
C2015	Removal of Concrete	1	1	01-Sep-11	01-Sep-11	C2010																					
C2200	Haddon Ave Bridge - Demolish East Side Super	5	5	01-Sep-11	07-Sep-11	PS110, C2005																					
C2295	Cooper River Bridge - Demolish East Side Super	10	10	01-Sep-11	14-Sep-11	C2005, PS110																					
C2020	Drainage System & Temp Grates	5	5	02-Sep-11	08-Sep-11	C2015																					
C2025	Cantilever Structure at Sta 50+34	15	15	02-Sep-11	22-Sep-11	C2015																					
C2201	Haddon Ave Bridge - Demolish East Side South Abut	5	5	08-Sep-11	14-Sep-11	C2200																					
C2030	Relocate Underground Utilities	5	5	09-Sep-11	15-Sep-11	C2020																					
C2205	Haddon Ave Bridge - Foundation Ex South Abut	3	3	15-Sep-11	19-Sep-11	C2201																					
C2202	Haddon Ave Bridge - Demolish East Side North Abut	5	5	15-Sep-11	21-Sep-11	C2201																					
C2296	Cooper River Bridge - Demolish East Side South Abut	5	5	15-Sep-11	21-Sep-11	C2295																					
C2035	Rt 30/130 NB - Subbase	3	3	16-Sep-11	20-Sep-11	C2030																					
C2215	Haddon Ave Bridge - Footing South Abut	3	3	20-Sep-11	22-Sep-11	C2205																					
C2040	Rt 30/130 NB - DGA, 8"	3	3	21-Sep-11	23-Sep-11	C2035																					
C2210	Haddon Ave Bridge - Foundation Ex North Abut	3	3	22-Sep-11	26-Sep-11	C2205, C2202																					
C2297	Cooper River Bridge - Demolish East Side North Abut	5	5	22-Sep-11	28-Sep-11	C2296																					
C2300	Cooper River Bridge - Cofferdams South Abut	5	5	22-Sep-11	28-Sep-11	C2296																					
C2225	Haddon Ave Bridge - South Abut & Wingwall	6	6	23-Sep-11	30-Sep-11	C2215																					
C2045	Cantilever Structure at Sta 55+27	15	15	23-Sep-11	13-Oct-11	C2025																					
C2050	Rt 30/130 NB - HMA Base Course	1	1	26-Sep-11	26-Sep-11	C2040																					
C2055	Rt 30/130 NB - HMA Intermediate Course	1	1	27-Sep-11	27-Sep-11	C2050																					
C2220	Haddon Ave Bridge - Footing North Abut	3	3	27-Sep-11	29-Sep-11	C2210, C2215																					
C2060	Rt 30/130 NB - Milling 4" Thick	1	1	28-Sep-11	28-Sep-11	C2055																					
C2065	Rt 30/130 NB - HMA Driveway	1	1	29-Sep-11	29-Sep-11	C2060																					
C2298	Cooper River Bridge - Demolish East Side Pier	5	5	29-Sep-11	05-Oct-11	C2297																					
C2305	Cooper River Bridge - Piles South Abut	5	5	29-Sep-11	05-Oct-11	C2300																					
C2310	Cooper River Bridge - Cofferdams North Abut	5	5	29-Sep-11	05-Oct-11	C2300, C2297																					
C2070	Temp Pavement - DGA, 6"	1	1	30-Sep-11	30-Sep-11	C2065																					
C2235	Haddon Ave Bridge - Curing South Abut	5	5	01-Oct-11	05-Oct-11	C2225																					
C2075	Temp Pavement - HMA Base Course	1	1	03-Oct-11	03-Oct-11	C2070																					
C2080	Temp Pavement - HMA Intermediate Course	1	1	03-Oct-11	03-Oct-11	C2075																					
C2085	Temp Pavement - HMA Surface Course	1	1	03-Oct-11	03-Oct-11	C2080																					
C2230	Haddon Ave Bridge - North Abut & Wingwall	8	8	03-Oct-11	12-Oct-11	C2220, C2225																					
C2090	Haddon Ave - Milling 4" Thick	1	1	04-Oct-11	04-Oct-11	C2085																					
C2095	Haddon Ave - HMA Intermediate Course	1	1	04-Oct-11	04-Oct-11	C2090																					
C2100	Maple Ave - Roadway Excavation	1	1	05-Oct-11	05-Oct-11	C2095																					

START: 03-Feb-11	FINISH: 26-Feb-14		<p align="center">New Jersey Department of Transportation Route 30/130 Collingswood/Pennsauken (Phase B)  Contract No. 003009010 PD CONSTRUCTION SCHEDULE</p>	SHEET 2 OF 9
DATA: 03-Feb-11	RUN: 18-Feb-09			

Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
C2105	Maple Ave - Milling 4" Thick	1	1	06-Oct-11	06-Oct-11	C2100																					
C2110	Maple Ave - Subbase	1	1	06-Oct-11	06-Oct-11	C2105																					
C2315	Cooper River Bridge - Tremie South Abut	2	2	06-Oct-11	07-Oct-11	C2305																					
C2335	Cooper River Bridge - Piles North Abut	5	5	06-Oct-11	12-Oct-11	C2305, C2310																					
C2115	Maple Ave - DGA, 8"	1	1	07-Oct-11	07-Oct-11	C2110																					
C2120	Maple Ave - HMA Base Course	1	1	07-Oct-11	07-Oct-11	C2115																					
C2125	Maple Ave - HMA Intermediate Course	1	1	07-Oct-11	07-Oct-11	C2120																					
C2130	Temp Pavement at Sta 52+19 to 54+25	2	2	10-Oct-11	11-Oct-11	C2125																					
C2320	Cooper River Bridge - Footing South Abut	3	3	10-Oct-11	12-Oct-11	C2315																					
C2340	Cooper River Bridge - Tremie North Abut	2	2	13-Oct-11	14-Oct-11	C2315, C2335																					
C2240	Haddon Ave Bridge - Curing North Abut	5	5	13-Oct-11	17-Oct-11	C2230																					
C2325	Cooper River Bridge - South Abut & Wingwall	8	8	13-Oct-11	24-Oct-11	C2320																					
C2135	Cantilever Structure at Sta 73+20	15	15	14-Oct-11	03-Nov-11	C2045																					
C2345	Cooper River Bridge - Footing North Abut	3	3	17-Oct-11	19-Oct-11	C2320, C2340																					
C2245	Haddon Ave Bridge - Framing East	2	2	17-Oct-11	19-Oct-11	C2235, C2240																					
C2250	Haddon Ave Bridge - Deck Joints East	2	2	19-Oct-11	21-Oct-11	C2245																					
C2255	Haddon Ave Bridge - Deck Forms East	5	5	21-Oct-11	28-Oct-11	C2250																					
C2330	Cooper River Bridge - Curing South Abut	5	5	25-Oct-11	29-Oct-11	C2325																					
C2350	Cooper River Bridge - North Abut & Wingwall	8	8	25-Oct-11	03-Nov-11	C2345, C2325																					
C2260	Haddon Ave Bridge - Shear Conn East	1	1	28-Oct-11	31-Oct-11	C2255																					
C2265	Haddon Ave Bridge - Deck Slab East	3	3	31-Oct-11	03-Nov-11	C2260																					
C2140	Remove Overhead Structure at Sta 73+47	1	1	04-Nov-11	04-Nov-11	C2135																					
C2270	Haddon Ave Bridge - Slab Curing East	5	5	04-Nov-11	08-Nov-11	C2265																					
C2355	Cooper River Bridge - Curing North Abut	5	5	04-Nov-11	08-Nov-11	C2350																					
C2145	Remove Stone Stairway	1	1	07-Nov-11	07-Nov-11	C2140																					
C2275	Haddon Ave Bridge - Sidewalk & Parapet	2	2	08-Nov-11	10-Nov-11	C2270																					
C2360	Cooper River Bridge - Framing East	5	5	08-Nov-11	16-Nov-11	C2330, C2355, C2298																					
C2280	Haddon Ave Bridge - Sidewalk & Parapet Curing	14	14	11-Nov-11	24-Nov-11	C2275																					
C2365	Cooper River Bridge - Deck Joints East	3	3	16-Nov-11	21-Nov-11	C2360																					
C2370	Cooper River Bridge - Deck Forms East	20	20	21-Nov-11	13-Jan-12	C2365																					
C2290	Haddon Ave Bridge - Sawcut Deck East	1	1	24-Nov-11	25-Nov-11	C2280																					
C2375	Cooper River Bridge - Shear Conn East	4	4	13-Jan-12	25-Jan-12	C2370																					
C2380	Cooper River Bridge - Deck Slab East	6	6	25-Jan-12	14-Feb-12	C2375																					
C2385	Cooper River Bridge - Slab Curing East	5	5	15-Feb-12	19-Feb-12	C2380																					
C2390	Cooper River Bridge - Sidewalk & Parapet	4	4	20-Feb-12	28-Feb-12	C2385																					
C2395	Cooper River Bridge - Sidewalk & Parapet Curing	14	14	29-Feb-12	13-Mar-12	C2390																					
C2405	Cooper River Bridge - Sawcut Deck East	1	1	13-Mar-12	15-Mar-12	C2395																					
<b>Stage 2B</b>																											
C2499	Maintenance of Traffic	1	1	08-Nov-11	08-Nov-11	M630																					
C2500	Install Erosion Control Devices	1	1	09-Nov-11	09-Nov-11	C2499																					
C2501	Roadway Excavation	1	1	10-Nov-11	10-Nov-11	C2500																					
C2505	Removal of Concrete	1	1	10-Nov-11	10-Nov-11	C2501																					
C2506	Drainage System & Temp Grates	5	5	14-Nov-11	18-Nov-11	C2505																					
C2510	Relocate Underground Utilities	5	5	21-Nov-11	25-Nov-11	C2506																					
C2515	Subbase	3	3	28-Nov-11	30-Nov-11	C2510																					
C2516	DGA, 8"	3	3	01-Dec-11	05-Dec-11	C2515																					
C2520	HMA Base Course	1	1	06-Dec-11	06-Dec-11	C2516																					
C2521	HMA Intermediate Course	1	1	06-Dec-11	06-Dec-11	C2520																					
C2522	Temp Pavement - DGA, 6"	2	2	07-Dec-11	08-Dec-11	C2521																					
C2525	Temp Pavement - HMA Base Course	1	1	08-Dec-11	08-Dec-11	C2522																					
C2526	Temp Pavement - HMA Intermediate Course	1	1	08-Dec-11	08-Dec-11	C2525																					

START: 03-Feb-11	FINISH: 26-Feb-14		<p>New Jersey Department of Transportation</p> <p>Route 30/130 Collingswood/Pennsauken (Phase B)</p> <p>Contract No. 003009010</p> <p>PD CONSTRUCTION SCHEDULE</p>	<p>SHEET 3 OF 9</p>
DATA: 03-Feb-11	RUN: 18-Feb-09			





Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Stage 2D</b>		14	14	28-May-12	14-Jun-12																						
C2800	Maintenance of Traffic	1	1	28-May-12	28-May-12	M650																					
C2805	Install Erosion Control Devices	1	1	29-May-12	29-May-12	C2800																					
C2810	Rt 30/130 & N Park Dr (EB & WB) - Roadway Excavation	1	1	30-May-12	30-May-12	C2805																					
C2815	Rt 30/130 & N Park Dr (EB & WB) - Drainage System	1	1	31-May-12	31-May-12	C2810																					
C2820	Rt 30/130 & N Park Dr (EB & WB) - Subbase	1	1	01-Jun-12	01-Jun-12	C2815																					
C2825	Rt 30/130 & N Park Dr (EB & WB) - DGA, 6"	1	1	04-Jun-12	04-Jun-12	C2820																					
C2830	Rt 30/130 & N Park Dr (EB & WB) - HMA Base Course	1	1	05-Jun-12	05-Jun-12	C2825																					
C2835	Rt 30/130 & N Park Dr (EB & WB) - Concrete Vertical Curb	1	1	06-Jun-12	06-Jun-12	C2830																					
C2840	Rt 30/130 & N Park Dr (EB & WB) - HMA Intermediate Course	1	1	07-Jun-12	07-Jun-12	C2835																					
C2845	Rt 30/130 & N Park Dr (EB & WB) - Concrete Sidewalk	1	1	07-Jun-12	07-Jun-12	C2840																					
C2850	Rt 30/130 & N Park Dr (EB & WB) - Install Traffic Signal	5	5	08-Jun-12	14-Jun-12	C2845																					
<b>Stage 3</b>		95	95	15-Jun-12	26-Oct-12																						
C3000	Maintenance of Traffic	2	2	15-Jun-12	18-Jun-12	M660																					
C3005	Install Erosion Control Devices	1	1	19-Jun-12	19-Jun-12	C3000																					
C3010	Removal of Concrete	1	1	20-Jun-12	20-Jun-12	C3005																					
C3500	Haddon Ave Bridge - Demolish Middle Super	5	5	20-Jun-12	26-Jun-12	C3005																					
C3600	Cooper River Bridge - Demolish Middle Super	10	10	20-Jun-12	03-Jul-12	C3005																					
C3015	Drainage System	2	2	21-Jun-12	22-Jun-12	C3010																					
C3020	Relocate Underground Utilities	1	1	22-Jun-12	22-Jun-12	C3015																					
C3025	Subbase	2	2	25-Jun-12	26-Jun-12	C3020																					
C3030	DGA, 8"	2	2	27-Jun-12	28-Jun-12	C3025																					
C3501	Haddon Ave Bridge - Demolish Middle South Abut	5	5	27-Jun-12	03-Jul-12	C3500																					
C3035	HMA Base Course	1	1	29-Jun-12	29-Jun-12	C3030																					
C3040	Milling 3" Thick & Varies	1	1	02-Jul-12	02-Jul-12	C3035																					
C3045	HMA Intermediate Course	2	2	02-Jul-12	03-Jul-12	C3040																					
C3502	Haddon Ave Bridge - Demolish Middle North Abut	5	5	05-Jul-12	11-Jul-12	C3501																					
C3505	Haddon Ave Bridge - South Abut Seat Modifications	5	5	05-Jul-12	11-Jul-12	C3501																					
C3601	Cooper River Bridge - Demolish Middle South Abut	5	5	05-Jul-12	11-Jul-12	C3600																					
C3510	Haddon Ave Bridge - Curing South Abut	5	5	12-Jul-12	16-Jul-12	C3505																					
C3515	Haddon Ave Bridge - North Abut Seat Modifications	5	5	12-Jul-12	18-Jul-12	C3505, C3502																					
C3602	Cooper River Bridge - Demolish Middle North Abut	5	5	12-Jul-12	18-Jul-12	C3601																					
C3605	Cooper River Bridge - Cofferdams South Abut	5	5	12-Jul-12	18-Jul-12	C3601																					
C3520	Haddon Ave Bridge - Curing North Abut	5	5	19-Jul-12	23-Jul-12	C3515																					
C3603	Cooper River Bridge - Demolish Middle Pier	5	5	19-Jul-12	25-Jul-12	C3602																					
C3610	Cooper River Bridge - Piles South Abut	5	5	19-Jul-12	25-Jul-12	C3605																					
C3635	Cooper River Bridge - Cofferdams North Abut	5	5	19-Jul-12	25-Jul-12	C3605																					
C3525	Haddon Ave Bridge - Deck Joints Middle	2	2	23-Jul-12	25-Jul-12	C3520, C3510																					
C3530	Haddon Ave Bridge - Deck Forms Middle	6	6	25-Jul-12	02-Aug-12	C3525																					
C3615	Cooper River Bridge - Tremie South Abut	2	2	26-Jul-12	27-Jul-12	C3610																					
C3640	Cooper River Bridge - Piles North Abut	5	5	26-Jul-12	01-Aug-12	C3610, C3635																					
C3620	Cooper River Bridge - Footing South Abut	3	3	30-Jul-12	01-Aug-12	C3615																					
C3645	Cooper River Bridge - Tremie North Abut	2	2	02-Aug-12	03-Aug-12	C3615, C3640																					
C3625	Cooper River Bridge - South Abut	6	6	02-Aug-12	09-Aug-12	C3620																					
C3535	Haddon Ave Bridge - Shear Conn Middle	1	1	02-Aug-12	03-Aug-12	C3530																					
C3540	Haddon Ave Bridge - Deck Slab Middle	2	2	03-Aug-12	07-Aug-12	C3535																					
C3650	Cooper River Bridge - Footing North Abut	3	3	06-Aug-12	08-Aug-12	C3620, C3645																					
C3545	Haddon Ave Bridge - Slab Curing Middle	5	5	08-Aug-12	12-Aug-12	C3540																					
C3630	Cooper River Bridge - Curing South Abut	5	5	10-Aug-12	14-Aug-12	C3625																					
C3655	Cooper River Bridge - North Abut	6	6	10-Aug-12	17-Aug-12	C3625, C3650																					
C3550	Haddon Ave Bridge - Median Barrier	2	2	13-Aug-12	14-Aug-12	C3545																					

START: 03-Feb-11	FINISH: 26-Feb-14		<p>New Jersey Department of Transportation</p> <p>Route 30/130 Collingswood/Pennsauken (Phase B)</p> <p>Contract No. 003009010</p> <p>PD CONSTRUCTION SCHEDULE</p>	<p>SHEET 5 OF 9</p>
DATA: 03-Feb-11	RUN: 18-Feb-09			

Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
C3555	Haddon Ave Bridge - Median Barrier Curing	14	14	15-Aug-12	28-Aug-12	C3550																					
C3660	Cooper River Bridge - Curing North Abut	5	5	18-Aug-12	22-Aug-12	C3655																					
C3665	Cooper River Bridge - Framing Middle	3	3	22-Aug-12	27-Aug-12	C3630, C3660, C3603																					
C3670	Cooper River Bridge - Deck Joints Middle	2	2	27-Aug-12	29-Aug-12	C3665																					
C3565	Haddon Ave Bridge - Sawcut Deck Middle	1	1	28-Aug-12	29-Aug-12	C3555																					
C3675	Cooper River Bridge - Deck Forms Middle	15	15	29-Aug-12	19-Sep-12	C3670																					
C3680	Cooper River Bridge - Shear Conn Middle	3	3	19-Sep-12	24-Sep-12	C3675																					
C3685	Cooper River Bridge - Deck Slab Middle	5	5	24-Sep-12	01-Oct-12	C3680																					
C3690	Cooper River Bridge - Slab Curing Middle	5	5	02-Oct-12	06-Oct-12	C3685																					
C3695	Cooper River Bridge - Median Barrier	4	4	08-Oct-12	11-Oct-12	C3690																					
C3700	Cooper River Bridge - Median Barrier Curing	14	14	12-Oct-12	25-Oct-12	C3695																					
C3710	Cooper River Bridge - Sawcut Deck Middle	1	1	25-Oct-12	26-Oct-12	C3700																					
<b>Stage 4</b>		<b>235</b>	<b>235</b>	<b>26-Oct-12</b>	<b>27-Sep-13</b>																						
<b>Stage 4A</b>		<b>126</b>	<b>126</b>	<b>26-Oct-12</b>	<b>26-Apr-13</b>																						
C4000	Maintenance of Traffic	1	1	26-Oct-12	29-Oct-12	M670																					
C4005	Install Erosion Control Devices	1	1	29-Oct-12	30-Oct-12	C4000																					
C4015	Roadway Excavation	2	2	30-Oct-12	01-Nov-12	C4005																					
C4200	Haddon Ave Bridge - Demolish West Step 1 Super	8	8	30-Oct-12	09-Nov-12	C4005																					
C4300	Cooper River Bridge - Demolish West Step 1 Super	10	10	30-Oct-12	14-Nov-12	C4005																					
C4010	Install Utility Poles	60	60	31-Oct-12	29-Dec-12	C4005																					
C4020	Removal of Concrete	1	1	31-Oct-12	01-Nov-12	C4015																					
C4025	Drainage System	1	1	01-Nov-12	02-Nov-12	C4020																					
C4030	Relocate Underground Utilities	1	1	01-Nov-12	02-Nov-12	C4025																					
C4045	Subbase	6	6	02-Nov-12	13-Nov-12	C4030																					
C4035	Cantilever Structure at Sta 58+06	15	15	02-Nov-12	26-Nov-12	C4030																					
C4201	Haddon Ave Bridge - Demolish West Step 1 South Abut	8	8	09-Nov-12	22-Nov-12	C4200																					
C4050	DGA, 8"	6	6	13-Nov-12	21-Nov-12	C4045																					
C4301	Cooper River Bridge - Demolish West Step 1 South Abut	5	5	14-Nov-12	21-Nov-12	C4300																					
C4055	HMA Base Course	2	2	21-Nov-12	23-Nov-12	C4050																					
C4302	Cooper River Bridge - Demolish West Step 1 North Abut	5	5	21-Nov-12	28-Nov-12	C4301																					
C4305	Cooper River Bridge - Cofferdams South Abut	5	5	21-Nov-12	28-Nov-12	C4301																					
C4205	Haddon Ave Bridge - South Abut Seat Modifications	5	5	22-Nov-12	29-Nov-12	C4201																					
C4202	Haddon Ave Bridge - Demolish West Step 1 North Abut	8	8	22-Nov-12	04-Dec-12	C4201																					
C4060	Milling 3" Thick & Varies	1	1	23-Nov-12	26-Nov-12	C4055																					
C4065	HMA Intermediate Course	3	3	26-Nov-12	29-Nov-12	C4060																					
C4040	Cantilever Structure at Sta 65+25	15	15	26-Nov-12	18-Mar-13	C4035																					
C4310	Cooper River Bridge - Piles South Abut	4	4	28-Nov-12	04-Dec-12	C4305																					
C4303	Cooper River Bridge - Demolish West Step 1 Pier	5	5	28-Nov-12	05-Dec-12	C4302																					
C4335	Cooper River Bridge - Cofferdams North Abut	5	5	28-Nov-12	05-Dec-12	C4305, C4302																					
C4080	HMA Driveways	1	1	29-Nov-12	30-Nov-12	C4070																					
C4070	Concrete Vertical Curb	5	5	29-Nov-12	06-Dec-12	C4065																					
C4090	Install Traffic Signal	10	10	29-Nov-12	13-Dec-12	C4070																					
C4210	Haddon Ave Bridge - Curing South Abut	5	5	30-Nov-12	04-Dec-12	C4205																					
C4075	Concrete Sidewalk	5	5	30-Nov-12	07-Dec-12	C4070, C4080																					
C4315	Cooper River Bridge - Tremie South Abut	2	2	04-Dec-12	06-Dec-12	C4310																					
C4215	Haddon Ave Bridge - North Abut Seat Modifications	5	5	04-Dec-12	13-Dec-12	C4205, C4202																					
C4340	Cooper River Bridge - Piles North Abut	4	4	05-Dec-12	13-Dec-12	C4335, C4310																					
C4320	Cooper River Bridge - Footing South Abut	2	2	06-Dec-12	11-Dec-12	C4315																					
C4085	Beam Guide Rail	2	2	07-Dec-12	11-Dec-12	C4070, C4075																					
C4325	Cooper River Bridge - South Abut	5	5	11-Dec-12	07-Jan-13	C4320																					
C4345	Cooper River Bridge - Tremie North Abut	2	2	13-Dec-12	19-Dec-12	C4340, C4315																					

START: 03-Feb-11	FINISH: 26-Feb-14		<p>New Jersey Department of Transportation</p> <p>Route 30/130 Collingswood/Pennsauken (Phase B)</p> <p>Contract No. 003009010</p> <p>PD CONSTRUCTION SCHEDULE</p>	<p>SHEET 6 OF 9</p>
DATA: 03-Feb-11	RUN: 18-Feb-09			




Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
C4220	Haddon Ave Bridge - Curing North Abut	5	5	14-Dec-12	18-Dec-12	C4215																					
C4225	Haddon Ave Bridge - Deck Joints West Step 1	2	2	19-Dec-12	21-Dec-12	C4220, C4210																					
C4350	Cooper River Bridge - Footing North Abut	2	2	19-Dec-12	07-Jan-13	C4345, C4320																					
C4230	Haddon Ave Bridge - Deck Forms West Step 1	6	6	07-Jan-13	21-Jan-13	C4225																					
C4355	Cooper River Bridge - North Abut	5	5	07-Jan-13	21-Jan-13	C4350, C4325																					
C4330	Cooper River Bridge - Curing South Abut	5	5	08-Jan-13	12-Jan-13	C4325																					
C4360	Cooper River Bridge - Curing North Abut	5	5	22-Jan-13	26-Jan-13	C4355																					
C4235	Haddon Ave Bridge - Shear Conn West Step 1	1	1	23-Jan-13	23-Jan-13	C4230																					
C4240	Haddon Ave Bridge - Deck Slab West Step 1	2	2	25-Jan-13	29-Jan-13	C4235																					
C4365	Cooper River Bridge - Framing West Step 1	3	3	29-Jan-13	04-Feb-13	C4360, C4330, C4303																					
C4245	Haddon Ave Bridge - Slab Curing West Step 1	5	5	30-Jan-13	03-Feb-13	C4240																					
C4250	Haddon Ave Bridge - Median Barrier	2	2	04-Feb-13	06-Feb-13	C4245																					
C4370	Cooper River Bridge - Deck Joints West Step 1	2	2	06-Feb-13	08-Feb-13	C4365																					
C4255	Haddon Ave Bridge - Median Barrier Curing	14	14	07-Feb-13	20-Feb-13	C4250																					
C4375	Cooper River Bridge - Deck Forms West Step 1	12	12	12-Feb-13	14-Mar-13	C4370																					
C4265	Haddon Ave Bridge - Sawcut Deck West Step 1	1	1	20-Feb-13	22-Feb-13	C4255																					
C4380	Cooper River Bridge - Shear Conn West Step 1	3	3	18-Mar-13	22-Mar-13	C4375																					
C4385	Cooper River Bridge - Deck Slab West Step 1	4	4	26-Mar-13	02-Apr-13	C4380																					
C4390	Cooper River Bridge - Slab Curing West Step 1	5	5	03-Apr-13	07-Apr-13	C4385																					
C4395	Cooper River Bridge - Median Barrier	4	4	08-Apr-13	11-Apr-13	C4390																					
C4400	Cooper River Bridge - Median Barrier Curing	14	14	12-Apr-13	25-Apr-13	C4395																					
C4410	Cooper River Bridge - Sawcut Deck West Step 1	1	1	25-Apr-13	26-Apr-13	C4400																					
<b>Stage 4B</b>		<b>109</b>	<b>109</b>	<b>26-Apr-13</b>	<b>27-Sep-13</b>																						
C4450	Maintenance of Traffic	1	1	26-Apr-13	29-Apr-13	M680																					
C4455	Install Erosion Control Devices	1	1	29-Apr-13	30-Apr-13	C4450																					
C4460	Removal of Concrete	1	1	30-Apr-13	01-May-13	C4455																					
C4500	Haddon Ave Bridge - Demolish West Step 2 Super	8	8	30-Apr-13	10-May-13	C4455																					
C4600	Cooper River Bridge - Demolish West Step 2 Super	10	10	30-Apr-13	14-May-13	C4455																					
C4465	Drainage System	1	1	01-May-13	02-May-13	C4460																					
C4470	Relocate Underground Utilities	1	1	01-May-13	02-May-13	C4465																					
C4800	Subbase	1	1	02-May-13	03-May-13	C4470																					
C4805	DGA, 8"	1	1	02-May-13	03-May-13	C4800																					
C4810	HMA Base Course	1	1	03-May-13	06-May-13	C4805																					
C4815	HMA Intermediate Course	1	1	06-May-13	07-May-13	C4820																					
C4820	Milling 3" Thick & Varies	1	1	06-May-13	07-May-13	C4810																					
C4825	Concrete Vertical Curb	1	1	07-May-13	08-May-13	C4815																					
C4830	Concrete Sidewalk	2	2	08-May-13	10-May-13	C4825																					
C4835	HMA Driveways	1	1	10-May-13	13-May-13	C4830																					
C4501	Haddon Ave Bridge - Demolish West Step 2 South Abut	8	8	10-May-13	22-May-13	C4500																					
C4601	Cooper River Bridge - Demolish West Step 2 South Abut	5	5	14-May-13	21-May-13	C4600																					
C4602	Cooper River Bridge - Demolish West Step 2 North Abut	5	5	21-May-13	28-May-13	C4601																					
C4605	Cooper River Bridge - Cofferdams South Abut	5	5	21-May-13	28-May-13	C4601																					
C4505	Haddon Ave Bridge - South Abut Seat Modifications	5	5	22-May-13	29-May-13	C4501																					
C4502	Haddon Ave Bridge - Demolish West Step 2 North Abut	8	8	22-May-13	03-Jun-13	C4501																					
C4603	Cooper River Bridge - Demolish West Step 2 Pier	5	5	28-May-13	04-Jun-13	C4602																					
C4610	Cooper River Bridge - Piles South Abut	5	5	28-May-13	04-Jun-13	C4605																					
C4635	Cooper River Bridge - Cofferdams North Abut	5	5	28-May-13	04-Jun-13	C4605, C4602																					
C4510	Haddon Ave Bridge - Curing South Abut	5	5	30-May-13	03-Jun-13	C4505																					
C4515	Haddon Ave Bridge - North Abut Seat Modifications	5	5	03-Jun-13	10-Jun-13	C4505, C4502																					
C4615	Cooper River Bridge - Tremie South Abut	2	2	04-Jun-13	06-Jun-13	C4610																					
C4640	Cooper River Bridge - Piles North Abut	5	5	04-Jun-13	11-Jun-13	C4610, C4635																					

START: 03-Feb-11	FINISH: 26-Feb-14		New Jersey Department of Transportation Route 30/130 Collingswood/Pennsauken (Phase B)  Contract No. 003009010  PD CONSTRUCTION SCHEDULE	SHEET 7 OF 9
DATA: 03-Feb-11	RUN: 18-Feb-09			





Activity ID	Activity Name	Original Duration	Remaining Duration	Early Start	Early Finish	Predecessors	2011				2012				2013				2014				2015				2016
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Procurement</b>		120	120	06-Apr-11	21-Sep-11																						
<b>Contractor Submittals (Not Materials)</b>		5	5	06-Apr-11	12-Apr-11																						
<b>Safety Plan</b>		5	5	06-Apr-11	12-Apr-11																						
PS100	Safety Plan (For Display Purposes)	5	5	06-Apr-11	12-Apr-11	M300																					
<b>Material Submittals (Long Lead Items)</b>		120	120	06-Apr-11	21-Sep-11																						
PS120	Order Traffic Signal	120	120	06-Apr-11	21-Sep-11	M300																					
<b>Working Drawings</b>		40	40	06-Apr-11	31-May-11																						
PS110	Working Drawings, Fabrication and Delivery	40	40	06-Apr-11	31-May-11	M300																					



START: 03-Feb-11	FINISH: 26-Feb-14	<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: blue; margin-right: 5px;"></span> Actual Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: lightgreen; margin-right: 5px;"></span> Remaining Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: red; margin-right: 5px;"></span> Critical Remaining Work</li> <li>◆ Milestone</li> </ul>	New Jersey Department of Transportation Route 30/130 Collingswood/Pennsauken (Phase B)  Contract No. 003009010  PD CONSTRUCTION SCHEDULE	SHEET 9 OF 9
DATA: 03-Feb-11	RUN: 18-Feb-09			