

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Princeton-Hightstown Road Improvements, CR 571

**COUNTY:** Mercer

**MUNICIPALITY:** West Windsor Twp

**STATUS:** Construction is programmed for \$10 million total in FY18 and FY19 of the FY2016 NJ TIP.

#### South Pemberton Road, CR 530, Phase 2

**COUNTY:** Burlington

**MUNICIPALITY:** Pemberton Boro, Pemberton Twp, Southampton Twp

**STATUS:** County will be submitting a final PS&E package and an ER to NJDOT Local Aid at the end of August 2015. County also submitted NJ DEP permits. The NJ Pinelands permit has been issued to the county. Note that this project's Phase 1 construction has been completed. \$15.151 million STP-STU funds are programmed in the FY2016 NJ TIP for construction in FY16 and FY17.

#### Trenton Amtrak Bridges

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** This project appears on the FY2016 NJ TIP. Environmental document and Right-of-Way authorization have been completed in July 2015. A draft concept was developed to replace the East State Street Bridge. The revised scope of work costs \$32 million to construct. A meeting with Trenton officials was conducted, and NJDOT has requested support for the single bridge option from the City of Trenton. Project expects to receive authorization to advertise on or after May 2020 and be substantially completed on or after October 2021.

#### Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass

**COUNTY:** Mercer

**MUNICIPALITY:** Lawrence Twp, West Windsor Twp

**STATUS:** This project appears on the FY2016 NJ TIP with a \$14.150 million federally funded construction phase in FY16 and FY17. Right of Way was authorized in late September 2014. Project expects to receive authorization to advertise in late August 2016 and award the contract towards the end of 2016.

#### Route 30, Atco Avenue to Route 206

**COUNTY:** Camden, Atlantic

**MUNICIPALITY:** Waterford Twp, Chesilhurst Boro, Winslow Twp, Hammonton Town

**STATUS:** Concept Development was completed on June 15, 2015. Construction will be delayed by a year and has been programmed for \$11.448 Million STATE funds in the FY2016 NJ TIP. Project expects to receive authorization to advertise in mid-January 2018, award the contract around the end of March 2018, and be substantially completed in March 2020.

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Route 30, Blue Anchor Dam

**COUNTY:** Camden

**MUNICIPALITY:** Winslow Twp

**STATUS:** Project received authorization to advertise on August 29, 2014 and awarded the contract on November 26, 2014. It will be substantially completed by end of October 2015.

#### Route 38, Route 30/130 to Nixon Drive

**COUNTY:** Burlington, Camden

**MUNICIPALITY:** Maple Shade Twp, Cherry Hill Twp, Pennsauken Twp, Moorestown

**STATUS:** Project received authorization to advertise on December 15, 2014 and as of June 3, 2015, has been substantially completed.

#### Route 38, Rt 295 to Rt 206

**COUNTY:** Burlington

**MUNICIPALITY:** Mount Laurel Twp, Hainesport Twp, Lumberton Twp, Mount Holly Twp

**STATUS:** Project received authorization to advertise on July 14, 2014; awarded the contract on July 31, 2014, and has been substantially completed. Concept Developmetn has also been completed.

#### Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements

**COUNTY:** Burlington

**MUNICIPALITY:** Moorestown Twp

**STATUS:** This project appears on the FY2016 NJ TIP with Preliminary Engineering phase in FY16 and Final Design, Right of Way, and Construction in the later fiscal years. Concept Development has been completed. A Public Information Center will be held in November 2016. Environmental document is expected to be completed in late summer 2020 followed by Final Design authorization at the end of 2020. Project expects to receive authorization to advertise in 2021 and award the contract in June 2023. It is estimated that this project will be substantially completed by late August 2024.

#### Route 42, Ardmore Ave to Camden County Line, Pavement

**COUNTY:** Gloucester

**MUNICIPALITY:** Washington Twp

**STATUS:** This project appears on the FY2016 NJ TIP with a Final Design phase in FY17, Right of Way phase in FY17, and Construction phase cash flowed to FY19 and FY20. Concept Development was completed in June 2015. It is expected that the project will have completed environment documents in November 2015, authorize Final Design in July 2016, receive authorization to advertise in the beginning of 2017, authorize Right of Way in March 2017, authorize Utility Work during late summer 2017, award the contract in early July 2018, and be substantially completed by on or after 2019.

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Route 42, Bridges over Blackwood Railroad Trail

**COUNTY:** Camden

**MUNICIPALITY:** Gloucester Twp

**STATUS:** Project is on schedule and appears on the FY2016 NJ TIP. Authorization of Preliminary Engineering is expected to occur on August 24, 2015. Concept Development will be completed in October 2015. A public information center will be held late fall 2016. Project expects to complete environmental documents mid-October 2020, follow by authorization of Final Design in mid-February 2021, receive authorization to advertise late summer 2021, award the contract in July 2023, and be substantially completed by end of October 2024.

#### Route 42, Northbound Bridge over Conrail (Abandoned)

**COUNTY:** Camden

**MUNICIPALITY:** Gloucester Twp

**STATUS:** On September 25, 2014, this project was combined into Route 42, Bridges over Blackwood Railroad Trail (DB #12313) (see DVRPC TIP Action NJ14-31).

#### Route 47, Grove St. to Route 130, Pavement

**COUNTY:** Gloucester

**MUNICIPALITY:** Glassboro Boro, Westville Boro, Deptford Twp

**STATUS:** This project appears on the FY2016 NJ TIP for Final Design in FY17 and Construction that is cash flowed in FY19 and FY20. Concept Development will be completed in October 2015 and a public information center will be held on October 28, 2015. It will complete environmental documentation at the end of November 2016, authorize Final Design in mid-October 2017, authorize Right of Way in summer of 2018. Project expects to receive authorization to advertise in April 2018, award the contract at the end of March 2020, and be substantially completed at the end of June 2021.

#### Route 70, Red Lion Road (CR 685) to Dakota Trail, Pavement

**COUNTY:** Burlington

**MUNICIPALITY:** Southampton Twp, Woodland Twp

**STATUS:** Concept Development was completed on October 15, 2013. Funding for Preliminary Engineering and Final Design have been authorized. Project appears on the FY2016 NJ TIP for construction in FY16 and FY17. Project expects to receive authorization to advertise early June 2016, award the contract mid-August 2016, and be substantially completed in fall 2017.

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Route 70, Route 38 to Cropwell Road

**COUNTY:** Camden, Burlington

**MUNICIPALITY:** Pennsauken Twp, Cherry Hill Twp, Evesham Twp

**STATUS:** This project appears in the FY2016 NJ TIP for Final Design in FY16, Right of Way in FY18, and Construction cash flowed in FY18 and FY19. A Public Information Center was held on June 15, 2015. Environment documentation is expected to be completed towards the end of 2015. Authorization of Final Design is expected in May 2016. Right of Way will be completed in 2018. Contract will be awarded in October 2018. Project is estimated to be substantially completed in January 2020.

#### Route 76/676, Bridge Deck Replacements

**COUNTY:** Camden

**MUNICIPALITY:** Camden City, Gloucester City

**STATUS:** This project appears on the FY2016 NJ TIP. Concept Development (CD) was initiated in December 2013 for deck replacements of three bridge structures: Rt 76 over Klemm Ave/Conrail/S. Branch (structure 1), Rt 76 over Main Branch (structure 2), and Rt 676 SB over Main Branch (structure 3). During CD, however, Klemm Ave structure (#1) was found to require a superstructure replacement. Since then, CD was re-initiated for the Klemm Ave structure (#1) and re-initiated for a new structure (#4), I-76 over Nicholson Road that has substandard cross slopes and the roadway centerline that needed to be revised. As a result, this project now encompasses the superstructure replacement and three bridge deck replacements (I-76 NB/SB over the Main Branch of Newton Creek and I-76 over Nicholson Road). It has also resulted in two new projects that are related to this project that appears in the FY2016 – 2019 NJ TIP, which must also complete Concept Development: Route 76, Bridges over Route 130 (DB #11326A) and Route 676, Bridges over North Branch of Newton Creek (DB #14322). The CD reports are expected to be completed towards the end of 2015. It is anticipated that a Final Design designer will be selected for the Rt 676 bridges (DB #14322). It is anticipated that a Preliminary Engineering designer will be selected for the Rt 76 over Rt 130 structures (DB #11326A).

#### Route 130, Brooklawn Circles

**COUNTY:** Camden

**MUNICIPALITY:** Brooklawn Boro

**STATUS:** Right of Way has been authorized. Project expects to receive authorization to advertise in September 2015, award contract by the end of October 2015, and be substantially completed around mid-January 2017.

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Route 130, Camden County, Drainage

**COUNTY:** Camden

**MUNICIPALITY:** Collingswood Boro

**STATUS:** On May 27, 2014, the NJDOT Capital Program Committee terminated the project. DVRPC and Camden County reached out to Collingswood on May 16, 2014 but no received response. DVRPC has notified this CPC decision to both county and municipality. Municipality also did not provide NJDOT with supporting data to show the road had frequent closures.

#### Route 130, Raccoon Creek Bridge Replacement and Pavement Rehabilitation

**COUNTY:** Gloucester

**MUNICIPALITY:** Logan Twp

**STATUS:** Project will receive authorization to advertise in September 2015, award contract in November 2015, and be substantially completed in April 2017.

#### Route 130, Westfield Ave. to Main Street

**COUNTY:** Mercer, Middlesex

**MUNICIPALITY:** East Windsor Twp, Cranbury Twp

**STATUS:** Project is on schedule and appears on the FY2016 NJ TIP. Final Design is expected to be authorized late September 2015. Right of Way and Utility work is needed. Construction will not occur until 2019 or later.

#### Route 168, Bridge over Big Timber Creek

**COUNTY:** Gloucester

**MUNICIPALITY:** Washington Twp

**STATUS:** Final Design and Right of Way have been authorized. Project appears on the FY2016 NJ TIP with construction still programmed in FY18. It is expected to be substantially completed by the end of April 2018.

#### Route 168, Merchant Street to Ferry Avenue, Pavement

**COUNTY:** Camden

**MUNICIPALITY:** Audubon Park Boro, Woodlynne Boro, Camden City

**STATUS:** This project appears on the FY2016 NJ TIP for Final Design in FY17 and construction in FY18. Concept Development and authorization for Preliminary Engineering have been completed. A second public information center was held on July 14, 2015. Environment documents are anticipated to be completed in mid-October 2015. Project expects to receive authorization to advertise late August 2017, award the contract in late November 2017, and be substantially completed around late January 2019.

#### Route 168, Newton Lake Dam

**COUNTY:** Camden

**MUNICIPALITY:** Oaklyn Boro, Camden City

**STATUS:** Project will receive authorization to advertise on August 24, 2015, award the contract end of October 2015, and be substantially completed in January 2017.

## FY 2015 MAJOR PROJECT STATUS

### DVRPC

#### Route 206, South Broad Street Bridge over Assunpink Creek

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** Project is on schedule and appears on the FY2016 NJ TIP. Final Design is expected to be authorized by the end of 2015. Project anticipates receiving authorization to advertise on April 26, 2017, awarding the contract on June 8, 2017, and be substantially completed by mid-July 2018.

#### Route 295/42, Missing Moves, Bellmawr

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** This project appears on the FY2016 NJ TIP for Construction from FY17 to FY21 at \$155.4 million total (almost \$5 million of the total are earmark funds). The environmental document was completed in September 2003. Preliminary Engineering and Right-of-Way have been authorized. Final Design is expected to be authorized in August 2015. Utility work is expected to be authorized in February 2016. Project expects to receive authorization to advertise in May 2017 with a substantial completion date of January 12, 2021.

#### Route 295/42/I-76, Direct Connection, Contract 2

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** Contract 2 was awarded in February 2014 and expects to be substantially completed in April 2018.

#### Route 295/42/I-76, Direct Connection, Contract 3

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** Contract 3 of the Direct Connection project appears on the FY2016 NJ TIP with Construction programmed from FY16 to FY19 at a total of \$230 million. It received authorization to advertise on August 5, 2016. Contract 3 is expected to be awarded at the end of October 2016 and to be substantially completed in April of 2020.

#### Route 295/42/I-76, Direct Connection, Contract 4

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** Contract 4 appears in the FY2016 NJ TIP with Construction programmed from FY19 to FY21 for a total of \$200 million. Environmental documents were completed in March 2009 and Final Design was authorized in September 2011. Authorization to advertise is expected to occur in November 2018; contract award is anticipated in February 2019; and substantial completion date is estimated to be March 2022.