

FY 2021 DRAFT MAJOR PROJECT STATUS

DVRPC

ADA South, Contract 4 {DBNUM: 15423; UPC: 154230}

COUNTY: Camden

MUNICIPALITY: Barrington Boro, Somerdale Boro, Clementon Boro

STATUS: Utility work authorization is anticipated in May 2021. Contract will be awarded August 2022. Substantial Completion of the construction is expected in November 2023.

Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM: D1710; UPC: 173920}

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: Design is on schedule for authorization in FY21.

Mount. Ephraim Avenue Safety Improvements, Ferry Avenue (CR 603) to Haddon Avenue (CR 561) {DBNUM: D1914; UPC: 193770}

COUNTY: Camden

MUNICIPALITY: City of Camden

STATUS: Preliminary engineering was obligated in FY21. Design phase is anticipated in FY22.

Parkway Avenue (CR 634), Scotch Road (CR 611) to Route 31 (Pennington Road) {DBNUM: D1910; UPC: 193680}

COUNTY: Mercer

MUNICIPALITY: Ewing Twp, Trenton City

STATUS: Preliminary engineering is authorized. The project is expected to move to design phase FY22 or FY23.

Princeton-Hightstown Road Improvements, CR 571 {DBNUM: D0701; UPC: 078036}

COUNTY: Mercer

MUNICIPALITY: West Windsor Twp

STATUS: FY21 construction has been delayed to FY22 with agreement extension for Right-of-Way acquisition.

Traffic Signal Adaptive/Vehicle Detection Upgrade {DBNUM: D2012; UPC: 213250}

COUNTY: Burlington

MUNICIPALITY: Various

STATUS: Construction is on schedule for authorization in FY21.

FY 2021 DRAFT MAJOR PROJECT STATUS

DVRPC

Route 1, Alexander Road to Mapleton Road {DBNUM: 17419; UPC: 174190}

COUNTY: Mercer, Middlesex

MUNICIPALITY: West Windsor Twp, Plainsboro

STATUS: Environmental Document is planned for completion May 2021. A public information center will be available August 2021. Authorization of final design is anticipated March 2022

Route 29, Cass Street to Calhoun Street, Drainage {DBNUM: 07319B; UPC: 123660}

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: Final Design, Right-of-Way, and utility work has been authorized. Right-of-Way availability and plans, specifications, and estimates will be certified in February 2022.

Route 42, Bridges over Blackwood Railroad Trail {DBNUM: 12313; UPC: 123130}

COUNTY: Camden

MUNICIPALITY: Gloucester Twp

STATUS: Right-of-Way availability and utility work has been authorized. The authorization to advertise and award of contract for construction is expected in May 2021. Substantial completion is anticipated Fall 2022.

Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM: 12306; UPC: 123060}

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: Utility Work and Final Design have been authorized. Utility work and Right-of-Way availability will be authorized Fall 2021, and the project will receive authorization to advertise in January of 2022. Substantial completion is expected in June 2023.

Route 47, Bridge over Big Timber Creek {DBNUM: 11371; UPC: 113710}

COUNTY: Gloucester, Camden

MUNICIPALITY: Westville Boro, Brooklawn Boro

STATUS: Authorization of Utility work is expected December of 2021. Right-of-Way availability and Plans, Specifications, and Estimates are planned for completion by July 2022. Authorization to advertisement is anticipated the same month to garner contract for substantial completion of the project in January of 2024.

Route 73 and Ramp G, Bridge over Route 130 {DBNUM: 16342; UPC: 163420}

COUNTY: Camden

MUNICIPALITY: Pennsauken Twp

STATUS: Concept development is complete. Public information center will be held in Summer 2022 during design phase.

FY 2021 DRAFT MAJOR PROJECT STATUS

DVRPC

Rt 73, Dutch Road to Rt 70 {DBNUM: 13319; UPC: 133190}

COUNTY: Burlington
MUNICIPALITY: Evesham Twp
STATUS: Concept development was completed August 2020.

Route 76, Bridge over Klemm Avenue, Conrail and South Branch Newton Creek, Contract 1 {DBNUM: 11326D; UPC: 208030}

COUNTY: Camden
MUNICIPALITY: Gloucester City
STATUS: The project expects to award a contractor in June 2021 for substantial completion in September of 2022. Its funding ends FY21.

Route 76, Bridges over Route 130 {DBNUM: 11326A; UPC: 148090}

COUNTY: Camden
MUNICIPALITY: Gloucester City
STATUS: Final Design has been authorized. Utility work authorization is anticipated Fall 2021. Substantial completion is anticipated by May 2024.

Route 76, Nicholson Road, Advanced Utility Relocation, Contract 2 {DBNUM: 11326B; UPC: 208040}

COUNTY: Camden
MUNICIPALITY: Gloucester City
STATUS: Plans, specifications, and estimates are expected to be certified in September 2021. Contract award is anticipated for December 2021 for substantial completion in Spring 2023.

Route 76/676 Bridges and Pavement {DBNUM: 11326; UPC: 113260}

COUNTY: Camden
MUNICIPALITY: Camden City, Gloucester City
STATUS: In April of 2021, the DVRPC Board approved TIP amendment to remove this project from the TIP and replace it with three new break-out projects (DB #11326B, 11326C,, and 11326D) to accelerate the schedule of the Rt. 76, Bridge over Klemm Avenue, Conrail and South Branch of Newton Creek ("Klemm Avenue Bridge").

Route 76/676 Bridges and Pavement, Contract 3 {DBNUM: 11326C; UPC: 208050}

COUNTY: Camden
MUNICIPALITY: Camden City, Gloucester City
STATUS: Authorization for utility work is slated for completion January 2021. The project anticipates gaining authorization for advertisement in Oct 2022 for substantial completion in March 2024.

FY 2021 DRAFT MAJOR PROJECT STATUS

DVRPC

Route 130, Bridge over Big Timber Creek {DBNUM: 14426; UPC: 144260}

COUNTY: Camden, Gloucester

MUNICIPALITY: Brooklawn Boro, Westville Boro

STATUS: Right-of-Way was authorized. Utility work authorized is expected in August 2021.
Right-of-Way and PS&E certification is anticipated in January 2022.

Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek {DBNUM: 12415; UPC: 124150}

COUNTY: Burlington

MUNICIPALITY: Willingboro Twp, Burlington Twp, Burlington City, Florence Twp

STATUS: Substantial completion of this project is anticipated in Summer 2021.

Route 295/42, Missing Moves, Bellmawr {DBNUM: 355A; UPC: 950541}

COUNTY: Camden, Gloucester

MUNICIPALITY: Bellmawr Boro, Westville Boro, Deptford Twp

STATUS: Contract was awarded in 2020. Substantial Completion is anticipated in 2024.

Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM: 355E; UPC: 113030}

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: Plans, specifications, and estimates are expected to be certified in August of 2022.
Construction costs are programmed FY23-FY25.

FY 2021 DRAFT MAJOR PROJECT STATUS

NJTPA

Clay Street Bridge over the Passaic River {DBNUM: N1402}

COUNTY: Hudson, Essex

MUNICIPALITY: Newark City, East Newark

STATUS: Concept Development complete. Preliminary Engineering anticipated in 2022.

CR 508 (Bridge Street), Bridge over Passaic River {DBNUM: N1602; UPC: 153270}

COUNTY: Essex, Hudson

MUNICIPALITY: Newark City, Harrison Twp

STATUS: Concept Development complete. Preliminary Engineering anticipated in 2021.

Delaware & Raritan Canal Bridges {DBNUM: 15322; UPC: 153220}

COUNTY: Mercer, Hunterdon, Middlesex, Somerset

MUNICIPALITY: Various

STATUS: Landing Lane (CR 609) & Main Street (CR 527), Bridges over D&R Canal - In Preliminary Engineering; Bridge over D&R Feeder Canal at Lock No. 3 - Concept Development complete; Coryell Street, Bridge over D&R Feeder Canal - Concept Development complete; CR 514 (Amwell Road), Bridge over D&R Canal - In Preliminary Engineering; CR 518 (Georgetown-Franklin Rd), Bridge over D&R Canal - In Construction; Chapel Drive at CR 623, Bridge over D&R Canal - In Preliminary Engineering.

Lincoln Tunnel Access Project (LTAP) {DBNUM: 11407; UPC: 114070}

COUNTY: Hudson, Essex

MUNICIPALITY: Jersey City, Newark City, Kearny Town

STATUS: Wittpenn: Contracts 1-3 Complete; Contract 4- In Construction, Substantial completion in 6/2021. Route 139: Complete. Route 1&9T New Road: Contract 1 – Complete; Contract 2- In Final Design, Construction authorization anticipated in 1/2025; Contract 3- In Final Design, Construction authorization anticipated in 12/2024. Pulaski: Contracts 1-5- Complete; Contract 6-In Final Design, Construction authorization anticipated for 4/2022; Contract 7- Complete; Contract 8- In Final Design, Construction in 2021. Contract 9- In Final Design, Construction in 2021.

Rumson Road over the Shrewsbury River, CR 520 {DBNUM: NS9706; UPC: 950628}

COUNTY: Monmouth

MUNICIPALITY: Rumson Boro, Sea Bright Boro

STATUS: Construction completion anticipated in October 2024.

Route 1, NB Bridge over Raritan River {DBNUM: 15303; UPC: 153030}

COUNTY: Middlesex

MUNICIPALITY: Edison Twp, New Brunswick City

STATUS: In Preliminary Engineering. Final Design authorization anticipated in 3/2023.

FY 2021 DRAFT MAJOR PROJECT STATUS

NJTPA

Route 1&9, Interchange at Route I-278 {DBNUM: 95023; UPC: 950177}

COUNTY: Union
MUNICIPALITY: Linden City
STATUS: In Preliminary Engineering.

Route 3 & Route 495 Interchange {DBNUM: 12386; UPC: 123860}

COUNTY: Hudson
MUNICIPALITY: North Bergen Twp
STATUS: Concept Development is complete. Preliminary Engineering authorization anticipated in FY 2022.

Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B {DBNUM: 059B; UPC: 123020}

COUNTY: Passaic
MUNICIPALITY: Little Falls Twp, Clifton City
STATUS: Construction completion anticipated in 5/2024. This contract is included in Route 3/46 financial plan.

Route 4, Bridge over Palisade Avenue, Windsor Road and CSX Railroad {DBNUM: 065C; UPC: 078044}

COUNTY: Bergen
MUNICIPALITY: Teaneck Twp
STATUS: In Preliminary Engineering. Final Design authorization anticipated in FY 2022.

Route 4, Hackensack River Bridge {DBNUM: 02346; UPC: 023460}

COUNTY: Bergen
MUNICIPALITY: Hackensack City, Teaneck Twp
STATUS: In Preliminary Engineering. Final Design authorization anticipated in 10/2022.

Route 7, Kearny, Drainage Improvements {DBNUM: 93186; UPC: 950652}

COUNTY: Hudson
MUNICIPALITY: Kearny Town
STATUS: In Final Design. Construction authorization anticipated in 10/2022.

Route 23, Bridge over Pequannock River / Hamburg Turnpike {DBNUM: 08347; UPC: 083470}

COUNTY: Morris, Passaic
MUNICIPALITY: Kinnelon Boro, West Milford Twp
STATUS: In Final Design. Construction authorization anticipated in 11/2022.

Route 34, CR 537 to Washington Ave., Pavement {DBNUM: 11307; UPC: 113070}

COUNTY: Monmouth, Middlesex
MUNICIPALITY: Various
STATUS: In Preliminary Engineering. Final Design authorization anticipated in 9/2022.

FY 2021 DRAFT MAJOR PROJECT STATUS

NJTPA

Route 71, Bridge over Shark River {DBNUM: 16316; UPC: 163160}

COUNTY: Monmouth
MUNICIPALITY: Belmar Boro, Avon By the Sea Boro
STATUS: Concept Development complete. Preliminary Engineering anticipated in 2021.

Route 72, Manahawkin Bay Bridges, Contract 1A & 1B {DBNUM: 11385; UPC: 113850}

COUNTY: Ocean
MUNICIPALITY: Stafford Twp, Barnegat Twp, Ship Bottom Boro
STATUS: Construction for this contract is anticipated in 2021. This project has a financial plan.

Route 80, Riverview Drive (CR 640) to Polify Road (CR 55) {DBNUM: 11415; UPC: 114150}

COUNTY: Passaic, Bergen
MUNICIPALITY: Various
STATUS: In Preliminary Engineering. Final Design authorization anticipated in 9/2022.

Route 80, WB Rockfall Mitigation, Hardwick Township {DBNUM: 09545; UPC: 095450}

COUNTY: Warren
MUNICIPALITY: Hardwick Twp, Knowlton Twp
STATUS: In Preliminary Engineering. Final Design authorization anticipated in 9/2023.

Rt 80/15 Interchange {DBNUM: 93139; UPC: 950442}

COUNTY: Morris
MUNICIPALITY: Wharton Boro, Rockaway Twp
STATUS: In Preliminary Engineering. Final Design authorization anticipated in 8/2021. This project has a financial plan.

Route 206, Doctors Way to Valley Road {DBNUM: 780B; UPC: 108022}

COUNTY: Somerset
MUNICIPALITY: Hillsborough Twp
STATUS: Construction completion anticipated in 6/2024. This contract is included in Route 206 financial plan.

Route 206, Valley Road to Brown Avenue {DBNUM: 780A; UPC: 108021}

COUNTY: Somerset
MUNICIPALITY: Hillsborough Twp
STATUS: Final Design completion anticipated in 7/2023. This contract is included in Route 206 financial plan.

FY 2021 DRAFT MAJOR PROJECT STATUS

SJTPO

Route 30, Bridge over Beach Thorofare {DBNUM: 14427; UPC: 144270}

COUNTY: Atlantic

MUNICIPALITY: Atlantic City

STATUS: CON phase authorized in FFY 20. CON amount increased from \$18.3M to \$21.5M

Route 30, Bridge over Duck Thorofare {DBNUM: 14428; UPC: 144280}

COUNTY: Atlantic

MUNICIPALITY: Atlantic City

STATUS: PE authorized for ; CON was programmed in FFY 2023, then FFY 2026, now FFY 2028. Estimated CON is \$14.43M

Route 30, Bridge over Newfound Thorofare {DBNUM: 16350; UPC: 163500}

COUNTY: Atlantic

MUNICIPALITY: Atlantic City

STATUS: Delayed; CON phase originally FFY 2023, then programmed for FFY 2027, now programmed back to FFY 2025. CON amount estimated at \$28.6M

Route 30, Elwood Rd/Weymouth Rd (CR 623) to Haddon Ave. {DBNUM: 11337; UPC: 113370}

COUNTY: Atlantic

MUNICIPALITY: Mullica Twp, Absecon City, Galloway Twp

STATUS: This project was programmed for CON in FY 19, and was submitted for authorization in September of 2019. Unfortunately, there were not enough funds at the time. Project later authorized in FFY2020 for \$32.758M

Route 40, Atlantic County, Drainage {DBNUM: 08371; UPC: 083710}

COUNTY: Atlantic

MUNICIPALITY: Egg Harbor Twp, Atlantic City

STATUS: CON phase delayed from FFY 2020 to FFY 2024. CON amount from to \$20M to \$27.59M

Route 47, Bridge over Menantico Creek {DBNUM: 16346; UPC: 163460}

COUNTY: Cumberland

MUNICIPALITY: Maurice River Twp

STATUS: Route 47, Bridge over Menantico Creek programmed for \$15.92M in FFY 2028

Route 49, Bridge over Maurice River {DBNUM: 15314; UPC: 153140}

COUNTY: Cumberland

MUNICIPALITY: Millville City

STATUS: Route 49, Bridge over Maurice River programmed for \$11.90M in FFY 2023

FY 2021 DRAFT MAJOR PROJECT STATUS

SJTPO

Route 50, Bridge over Cedar Swamp Creek {DBNUM: 17329; UPC: 173290}

COUNTY: Cape May

MUNICIPALITY: Upper Twp

STATUS: Route 50, Bridge over Cedar Swamp Creek programmed for \$25.58M in FFY 2024

Route 130, Plant Street to High Hill Road (CR 662) {DBNUM: 11414; UPC: 114140}

COUNTY: Salem, Gloucester

MUNICIPALITY: Logan Twp, Pennsville Twp, Oldmans Twp, Carneys Point Twp

STATUS: CON phase authorized in FFY 2020 for \$21.4M

FY 2021 DRAFT MAJOR PROJECT STATUS

NJ TRANSIT

Bus Acquisition Program {DBNUM: T111}

COUNTY: Various

MUNICIPALITY: Various

Articulated Bus Replacement (85)

STATUS: Project Completion date: 05/2021.

Bus Support Facilities and Equipment {DBNUM: T08}

COUNTY: Various

MUNICIPALITY: Various

Bus Signs/Shelters Maint/Upgrade Prog (FY14-18)

STATUS: Project Completion date: 03/2021.

Howell Garage CNG Compressor Replacement

STATUS: Project Completion date: 04/2021.

Lackawanna Cutoff MOS Project {DBNUM: T535}

COUNTY: Morris, Sussex, Warren

MUNICIPALITY: Various

Lackawanna Cut-off - Port Morris-Andover

STATUS: Project Completion date: 6/2025.

Locomotive Overhaul {DBNUM: T53E}

COUNTY: Various

MUNICIPALITY: Various

PL42 Diesel Locomotive Overhaul (10)

STATUS: Project Completion date: 09/2026.

NEC Elizabeth Intermodal Station Improvements {DBNUM: T600}

COUNTY: Union

MUNICIPALITY: Elizabeth City

Elizabeth Intermodal Station Reconstruction

STATUS: Project Completion date: 7/2023.

NJ TRANSIT Grid Project {DBNUM: T910}

COUNTY: Various

MUNICIPALITY: Various

NJ TRANSIT Grid Project

STATUS: SECT 5324 funding was authorized in 08/2020.

FY 2021 DRAFT MAJOR PROJECT STATUS

NJ TRANSIT

Perth Amboy Intermodal ADA Improvements {DBNUM: T620}

COUNTY: Middlesex

MUNICIPALITY: Perth Amboy City

Perth Amboy Station - ADA Improvements

STATUS: Project Completion date: 12/2023.

Portal Bridge North {DBNUM: T538}

COUNTY: Various

MUNICIPALITY: Various

Portal North Bridge

STATUS: Anticipated project completion date: 2026.

Rail Rolling Stock Procurement {DBNUM: T112}

COUNTY: Various

MUNICIPALITY: Various

Dual Power Loco Purchase (22) (Debt Repay)

STATUS: Project Completion date: 12/2021.

Multilevel III Purchase (113)

STATUS: Project Completion date: 09/2025.

Rail Support Facilities and Equipment {DBNUM: T37}

COUNTY: Various

MUNICIPALITY: Various

West Summit Interlocking Improvement

STATUS: Project Completion date: 05/2023.

Signals and Communications/Electric Traction Systems {DBNUM: T50}

COUNTY: Various

MUNICIPALITY: Various

Signal Renewal Brielle to Bay Head

STATUS: Project Completion date: 06/2021.